Garden Grove Unified School District

GROUP 2 PROJECTS

MEASURE A MODERNIZATION STATUS REPORT

APRIL 2013

1 - PROJECT DESCRIPTION

FINISH DATE: AUGUST 2013

General construction of associated site work including demolition and clearing of existing features, sidewalk improvements, restroom upgrades and the complete renovation of the existing administration, MPR, and classroom buildings.

2 - PROJECT STATISTICS

- Full interior modernization for all typical classrooms. Paint, flooring, casework and ceilings
- Complete signal and fire alarm upgrade to all existing buildings
- Campus wide restroom renovations
- Multiple construction phases
- Abatement of contaminated materials throughout campus
- ADA upgrades to areas throughout the site including an accessible wheelchair lift in the MPR area

3 - SCHEDULE STATUS

4/8/2013- All projects are currently on track with the master schedule. Phase 3 has been completed. Phase 4 work including MEP rough-ins are ongoing.

4-ACTION ITEMS

Work to be completed during spring break include concrete, painting, door, hardware replacement, and signage.

5 - NEXT 30 DAY PROGRESS PROJECTION

Substantial completion of the typical restroom improvement work for Phase 4. Work planned for the typical classroom improvement, including fire alarm, ceiling tile repair, plumbing and lighting fixtures.



GGUSD Master Schedule

		Site	Scope	Interim Housing	# of Phases	Phase 1	Phase 2	Phase 3	Phase 4	Phase 5	Phase 6	Completion Date
		0.00	00000	110000118	1114565			1110000			111450	
Group II	1	Garden Park ES	Modernization	0	0							5/31/2013
		56										5 /24 /2042
	2	Monroe ES	Modernization	0	0							5/31/2013
	3	Bell Intermediate	Modernization	0	0							5/31/2013
						09/10/12 -	10/29/12 -	01/21/13 -	04/08/13 -	06/20/13 -	06/30/13 -	
	4	Brookhurst ES	Modernization	0	6	10/26/12	01/18/13		06/19/13	07/31/13	08/01/13	7/31/2013
						09/10/12 -		06/20/13 -				
	5	Enders ES	Modernization	2	3	12/28/12	06/19/13					7/31/2013
						10/1/12 -	12/3/12 -	01/21/13 -	03/11/13 -	04/29/13 -	06/20/13 -	
	6	Simmons ES	Modernization	0	6	11/30/12	01/18/13		04/26/13	06/19/13	7/31/13	7/31/2013
						09/10/12 -		12/17/12 -	01/28/13 -	03/18/13 -	04/29/13 -	
	7	Wakeham ES	Modernization	1	7	10/26/12	12/14/12		03/15/13	04/26/13	06/19/13	7/31/2013
						06/20/13 -		11/11/13 -	01/13/14 -			
	8	Bryant ES	Modernization	3	4	08/16/13		01/10/14	03/14/14			3/14/2014
						06/20/13 -		11/11/13 -	01/13/14 -			
	9	Clinton ES	Modernization	10	4	08/16/13	11/08/13		03/14/14			3/14/2014
						06/20/13 -		11/11/13 -	01/13/14 -			
	10	Evans ES	Modernization	6	4	08/16/13	11/08/13		03/14/14			3/14/2014
						06/20/13 -		11/11/13 -	01/13/14 -			
	11	Hazard ES	Modernization	7	4	08/16/13	11/08/13	01/10/14	03/14/14			3/14/2014
				_		06/20/13 -						
	12	Lawrence ES	Modernization	0	1	12/12/13						12/12/2013
						06/20/13 -						40/40/0040
	13	Marshall ES	Modernization	0	1	12/12/13	00/00/40	44/44/42				12/12/2013
Group III		NATION ALL EC	NA - da - da - da			06/20/13 -		11/11/13 -				4/40/2044
	14	Mitchell ES	Modernization	6	3	08/16/13	11/08/13		04/42/42			1/10/2014
	_	Name and EC	NA a da mais addis a			06/20/13 -		11/11/13 -	01/13/13 -			2/14/2014
	15	Newhope ES	Modernization	6	4	08/16/13	11/08/13	01/10/14	03/14/14			3/14/2014

GGUSD Master Schedule

				Interim	# of							Completion
		Site	Scope	Housing	Phases	Phase 1	Phase 2	Phase 3	Phase 4	Phase 5	Phase 6	Date
						06/20/13 -	09/09/13 -	11/11/13 -	01/13/13 -	03/17/14 -		
	16	Peters K-3	Modernization	5	5	08/16/13	11/08/13	01/10/14	03/14/14	05/16/14		5/16/2014
						06/20/13 -	09/09/13 -	11/11/13 -	01/13/13 -			
	17	Rosita ES	Modernization	6	4	08/16/13	11/08/13		03/14/14			3/14/2014
						06/20/13 -	09/09/13 -	11/11/13 -	01/13/13 -			
	18	Russell ES	Modernization	6	4	08/16/13	11/08/13	01/10/14	03/14/14			3/14/2014
						06/20/13 -						
	19	Skylark ES	Modernization	0	1	12/12/13						12/12/2013
						06/20/13 -	09/09/13 -	11/11/13 -				
	20	Warren ES	Modernization	6	3	08/16/13	11/08/13	01/10/14				1/10/2014
						06/20/13 -						
	21	Zeyen ES	Modernization	0	1	12/12/13						12/12/2013
						06/20/13 -						
	22	Northcut ES	R.R. Upgrades	0	1	08/16/13						8/16/2013
						06/20/13 -						
Restroom	23	Excelsior ES	R.R. Upgrades	0	1	08/16/13						8/16/2013
Upgrades						06/20/13 -						
	24	Woodbury ES	R.R. Upgrades	0	1	08/16/13						8/16/2013
						06/20/13 -						
	25	Eisenhower ES	R.R. Upgrades	0	1	08/16/13						8/16/2013
	29	Chapman ES	2 Portables	2								
Portables												
	30	Eisenhower ES	2 Portables	2		06/20/42						
		McGarvin		_		06/20/13 -						0/20/2042
	31	Intermediate	2 Portables	2	1	08/16/13						8/20/2013